



**Community Solar Energy Pilot Program  
Extension Request Form: Start of Construction**

Pursuant to the New Jersey Board of Public Utilities' ("Board") Rules at N.J.A.C. 14:8-9.3(c)7, community solar projects are required to begin construction within six months of their approval by the Board. Board staff may approve one or more two-month extensions if substantial progress is shown towards beginning construction within the initial six-month period, as determined upon review by Board staff and depending on the specific circumstances of the project.

In order to request an extension of the deadline to start construction, please complete this form in full and submit it via email to BOTH of the following email addresses: [board.secretary@bpu.nj.gov](mailto:board.secretary@bpu.nj.gov) and [communitysolar@njcleanenergy.com](mailto:communitysolar@njcleanenergy.com).

**A. Community Solar Project Information**

Project BPU Docket Number: QO18060646  
SRP Acceptance Number (complete if known): NJSTRE1545017641  
Current Deadline (including all prior extensions): \_\_\_\_\_

System Size: 4998.5200 kW (DC)  
System Installation Address: 2498 Route 70 Block 2, Lot 6 and 23 Manchester Twp., NJ 08759  
(City) Manchester (Zip Code) 08759

**B. Contact Information**

Primary Contact First and Last Name: Joe Spano  
Primary Contact Company/Entity Name: Spano Partners Holdings, LLC. Joe  
Primary Contact Email: jspano@spanopartners.com  
Primary Contact Phone Number: +1 (732) 713-9068

Project Owner Company/Entity Name: Spano Partners Holdings, LLC. Joe  
Project Owner Contact First and Last Name: Joe Spano

Developer Company/Entity Name: Advanced Solar Products  
Developer Contact First and Last Name: Lyle Rawlings



**Notes/Comments:** *(please indicate any change in contact information, ownership, etc.)*

### C. Prior Extension Request Information

Is this the first extension request for the start of construction deadline? ☒ Yes

☐ No

Date First Extension Request Submitted: \_\_\_\_\_

First Extension Expiration Date: \_\_\_\_\_

Date Second Extension Request Submitted: \_\_\_\_\_

Second Extension Expiration Date: \_\_\_\_\_

### D. Progress Toward Start of Construction

Please provide justification for the extension request, i.e. project updates and description of substantial progress toward start of construction. Use additional sheets if necessary.

Examples: permit acquisition, interconnection, panel and equipment purchasing, partnerships, etc.

#### 1. System Design and Permitting.

- a. Community Solar Extension Request Forms is to be submitted before 6/30/2020
- b. Settlement investigation. ASP is evaluating how much APA racking can be adjusted because of future cap settlement change.
- c. Interconnection application status "Under Review" by JCP&L – updated on June 22, 2019
- d. 30% design
- e. Permit design will be prepared once interconnection application response is received to allow for grid protection requirement.
- f. Detailed System Design / IFC – After Permit design is submitted to AHJ

#### 2. Environmental Service

Pre-Application meeting responses are formulated – [FPA – Martin Ryan]

##### Environmental Schedule:

- Reviewing historic aerial topographic surveys to establish settlement patterns
- Preparing solid waste operating permit modification application documents
- topographic survey of solar array area scheduled completed June 23, 2020.
- topographic survey of solar array area scheduled completed June 23, 2020.

#### 3. Interconnection:

- Interconnection application submitted to JCP&L in March 2020. No Set Date issued by JCP&L for study issuance and interconnection protection needed.



E. Project Milestones – Progress toward Completion

Milestone	Achieved (Y/N)	Date Achieved	Date Expected to Achieve
1. Submitted interconnection application to EDC	2/28/2020		
2. All required federal, state, and local permits obtained; including NJDEP permits			8/25/2020
3. Received interconnection application approval from EDC			8/25/2020
4. Construction has begun. Pursuant to N.J.A.C 14:8-9.3(c)7, projects must begin construction within six months unless granted an extension			8/30/2020
5. Mounting system installed			11/30/2020
6. Greater than 50% of solar panels installed			12/30/2020
7. All equipment installed, system testing complete and request sent to EDC to test and authorize operation of system			2/28/2021
8. All site preservation and/or land enhancement has been completed			3/25/2021
9. EDC Authorization to Operate approval received			3/30/2021

F. Signature

Date: 6/29/20

Signature: \_\_\_\_\_

Signature

Name

Title



G. To Be Completed by New Jersey Board of Public Utilities Staff

Staff Granted Extension Request: ☐ Yes ☐ No

Date Extension Granted: \_\_\_\_\_

Notes/Comments: