

Joey Chen

Cell Phone (443) 683-1765 Fax (330) 315-965 jchen@firstenergycorp.com

January 30, 2024

VIA ELECTRONIC MAIL ONLY

New Jersey Board of Public Utilities 44 South Clinton Avenue, 9th Floor Post Office Box 350 Trenton, New Jersey 08625-0350

Sherri L. Golden, Secretary Board.secretary@bpu.nj.gov

Genevieve DiGiulio Project Manager, Offshore Wind Genevieve.DiGiulio@bpu.nj.gov

In The Matter of Declaring Transmission to Support Offshore Wind A Public Policy of Re: the State of New Jersey Docket No. QO20100630 Developer Quarterly Report for Close of Fourth Quarter 2023

On October 26, 2022, the New Jersey Board of Public Utilities ("BPU" or "Board") staff ("Staff") issued the SAA Order awarding a series of projects under the SAA. The SAA Order sets forth certain quarterly reporting obligations. Specifically, the SAA Order's Item 6 of Appendix B requires the following:

The SAA Developer shall provide regular, quarterly status reports in writing to the Board. The reports shall contain, but not be limited to, updates and information regarding: (a) current permitting and land acquisition status of the project; (b) current engineering and construction status of the project; (c) project completion percentage, including milestone completion; (d) current target project and phase completion date(s); and (e) cost expenditures to date, including any associated overhead and fringe benefits related costs and revised projected cost estimates for completion of the project.

¹ In the Matter of Declaring Transmission to Support Offshore Wind a Public Policy of the State of New Jersey, BPU Docket No. QO20100630, Order dated October 26, 2022 ("SAA Oder").

In addition, the SAA Order requires that these quarterly reports "shall include, but are not limited to, updates on construction activities, community engagement, all PJM and FERC filings and updates, schedule updates and notification of delays."²

In compliance with these requirements, Jersey Central Power & Light herein submits its quarterly report for the three months ended on December 31, 2023, which appears on Attachment A hereto.

Joey T. Chen

FirstEnergy Service Company

2800 Pottsville Pike

Reading, PA 19612-6001

Phone (610) 921-6784

Fax (330) 315-9657

jchen@firstenergycorp.com

cc: Ryann Reagan

Ryann.Reagan@bpu.nj.gov

Dr. Kira Lawrence Kira.Lawrence@bpu.nj.gov

2

² SAA Order, at 71.

QUARTERLY REPORT FOR

Jersey Central Power & Light Company

1) EXECUTIVE SUMMARY

Project Name: New Jersey Clean Energy Corridor ("NJCEC" or "Project"), formally referenced as "Larrabee Tri-Collector Solution."

Scope Summary (please provide a high-level summary). Please highlight any major project developments or changes to previous quarterly reports, including not limited to scope changes or completion dates:

The NJCEC Project is designed to provide interconnection points for the distribution of 4,890 MW of offshore wind generation by 2030. Jersey Central Power & Light Company ("JCP&L" or "Company") does not have any pending scope or schedule changes before the Board.

2) Current Permitting and Land Acquisition of the Project

Provide update. Highlight milestones, outstanding items, and issues. Include percentage completion.

The NJCEC Project does not require any land acquisition.

The Company is continuing to determine what environmental and construction permits are required, including required start dates and perceived durations. Relatedly, the Company continues to work through options to satisfy the anticipated mitigation requirements related to tree clearing within specific Watershed Management Areas ("WMA") along the Company's existing right-of-way. The tree clearing mitigation requirements traverse three different WMAs along the Company-owned right-of-way.

Whereas the company previously conducted a bid process for several Project-related activities, on September 7, 2023, the Company awarded the environmental engineering, environmental permitting, mitigation solutions and environmental construction oversight to three separate firms. The Company continues to meet regularly with stakeholders at the New Jersey Department of Environmental Protection as it relates to environmental permitting for the Endangered and Nongame Species Program, the Green Acres Program, and stormwater management, as well as with personnel in the Historic Preservation Office.

Separately, the Company has partnered with Saul Ewing LLP to facilitate all non-environmental permitting needs, including, but not limited to, zoning and planning submissions and construction-related permitting.

To date, the Project is approximately 10 percent complete as it relates to permitting.

3) Current Engineering and Construction Status of the Project

Provide update. Highlight milestones, outstanding items, issues, and proposed or approved scope change.

As noted in prior reports, the Company has completed a scope review of all phases of the Project. The Company has finalized all engineering milestones that comport with the required inservice dates. To date, the Project is approximately 30 percent complete as it relates to engineering. This includes electrical, site civil, and environmental engineering. The Company and Mid-Atlantic Offshore Development, LLC ("MAOD") continue to have coordinated engineering discussions and have achieved milestones related to site plan, layout, major equipment procurements, and converter-to-line exit coordination for the Larrabee Collector Station.

The Company presently does not have any outstanding items, issues, or proposed scope changes.

4) Project Completion Percentage, Including Milestone Completion

Provide update on milestone progress, including percentage complete of each milestone. This can be a table, if preferred. Please do not only reference another document.

The Project is currently in the engineering, procurement and permitting phase. On January 13, 2023, the Company and PJM Interconnection, LLC ("PJM") agreed to milestones related to the Project's in-service date ("ISD"). No ISD milestones have been completed as of this report. Geotechnical explorations, performed by Kleinfelder Inc., will begin on or near January 22, 2024. This will include the needed test areas between Larrabee, Smithburg and East Windsor Substations. Letter notifications containing information related to the scheduled geotechnical work were sent to the affected local government representatives.

The Project remains on schedule.

5) Current Target Projects and Phase Completion Dates

Provide updates, project milestones that are in the pipeline, and when projects in the pipeline are expected to be completed. Please include overall project completion date. Please do not only reference another document.

The Company does not have any updates to project milestones at this time. As stated above, the Project is currently in the engineering, procurement and permitting phase. The Project is currently on track to meet the overall project completion date of June 1, 2030.

6) Cost Expenditures

Include any associated overhead and fringe benefits-related costs and revised projected cost estimates for completion of the project. Highlight any cost adjustments. Provide initial project cost (at time of SAA Order), overall (current) expected project cost, and current spend.

When the Project was awarded, the Company's projected total costs were \$910 million. This cost estimate has not changed. The Company has spent \$8.33 million as of January 4, 2024.

7) Community Engagement

Provide an update regarding any community engagement activity in which you have engaged this quarter.

As discussed previously, the Company will refer to the JCP&L awarded portion of the SAA as the NJCEC.

The Company is in the process of soliciting an economic impact study procured by the Edward J. Bloustein School of Planning and Public Policy at Rutgers University. The Company continues to maintain an open dialog with relevant departments of New Jersey government as well as with federal regulatory bodies. In anticipation of a strategic community outreach program to introduce the Project and receive feedback from municipalities, the Company has partnered with Momentum LLC, Electric Power Research Institute, and Change Research LLC ("Change Research") to conduct polling and to provide counsel on topics related to community impacts. For example, the Company will work with Change Research to facilitate text polling, focus groups and community outreach. The Company intends to initiate a robust community outreach plan during the first quarter of 2024.

8) PJM FERC Filing Update

Provide updates on any relevant PJM FERC Filing activities related to the project that occurred during this quarter.

On August 14, 2023, the Company provided an executed Designated Entity Agreement ("DEA") to PJM, and PJM returned the fully executed version of the DEA to the Company. PJM then filed the DEA with the Federal Energy Regulatory Commission ("FERC") on September 13, 2023.

On April 17, 2023, the Company filed an application with FERC for an "abandoned plant incentive," which as permitted per FERC Order No. 679 and related orders and regulations would provide recovery for JCP&L's prudently incurred costs if the Project is abandoned for reasons outside of the Company's control. FERC approved the filing in an order dated August 21, 2023.

The Company executed an Interconnection Coordination Agreement with MAOD and PJM on October 25, 2023, covering the interconnections at Larrabee, Smithburg and Atlantic Substations.

Department of Energy Loan Programs Office ("LPO")

The Company has formed an internal team to work through the application process for potential incentives. In addition, the Company has partnered with Electric Power Research Institute and Momentum to assist with obtaining potential low-interest loans under the Energy Infrastructure Reinvestment ("EIR") Financing program established pursuant to the Inflation Reduction Act ("IRA").

The anticipated timeline for the application in the EIR program is outlined below:

Event	Estimated Date
Pre-Application Meeting with U.S.	July 27, 2023 (COMPLETE)
Department of Energy ("DOE") Loan	
Programs Office ("LPO")	
Application Part 1 Submitted to LPO	December 22, 2023 (COMPLETE)
Application Part 2 Submitted to LPO	2 months after LPO determines application is
	eligible to proceed (In process)

Other Federal Programs of Note

The Company is following several potential funding opportunities available under the Infrastructure Investment and Jobs Act and the IRA that may have potential to offset customer costs related to the Project and will evaluate program specifics as they are released.

9) Attachments, as applicable (list names of all attachments included, next to the Items number above to which they each refer):

The Company does not have any attachments to provide at this time.