

Activity ID	Activity Name	Original Duration	Start	Finish	2024												2025												2026												2027											
					D	J	F	M	A	M	J	Jul	A	S	O	N	D	D	J	F	M	A	M	J	Jul	A	S	O	N	D	D	J	F	M	A	M	J	Jul	A	S	O	N	D	D	J	F	M	A	M	J	Jul	A
Transource - Bramah - BASELINE 24.10.2																																																				
PROJECT ADMINISTRATION																																																				
KEY MILESTONES																																																				
MS-50	PJM Award	0		21-Dec-23 A	◆ PJM Award																																															
MS-60	PJM Board Approval	0		21-Dec-23 A	◆ PJM Board Approval																																															
A1090	Gate 0.5 Project Onboarded	0	01-May-24 A		◆ Gate 0.5 Project Onboarded																																															
A1380	Gate 3 Start of Engineering	0	01-May-24 A		◆ Gate 3 Start of Engineering																																															
A1100	LNTP	0	01-May-24 A		◆ LNTP																																															
A1670	Gate 4 Start of Civil Construction - Phase 2A	0	02-May-25		◆ Gate 4 Start of Civil Construction - Phase 2A																																															
A2360	Gate 4 Start of General Construction - Phase 2B	0	21-May-25		◆ Gate 4 Start of General Construction - Phase 2B																																															
A2480	Gate 4 Start of Transmission Construction - Phase 2C	0	31-Jul-25		◆ Gate 4 Start of Transmission Construction - Phase 2C																																															
A1590	All Equipment / Material Delivered to Site	0		15-Oct-26	◆ All Equipment / Material Delivered to Site																																															
A1680	Gate 5 In Service	0		24-May-27*	◆ Gate 5 In Service																																															
A2220	Gate 6 Final Completion	0		17-Jun-27	◆ Gate 6 Final Completion																																															
KIEWIT MILESTONES																																																				
A2500	Station Engineering Complete	0		31-Oct-25*	◆ Station Engineering Complete																																															
A2510	Transmission Line Engineering Complete	0		22-Dec-25*	◆ Transmission Line Engineering Complete																																															
CIVIL																																																				
A1390	Station - Client Submittal - Civil - Design Intent 30%	0		16-Oct-24	◆ Station - Client Submittal - Civil - Design Intent 30%																																															
A2270	Station - Client Submittal - Civil - 60%	0		15-Jan-25	◆ Station - Client Submittal - Civil - 60%																																															
A1530	Station - Client Submittal - Civil - Issue for Review 90%	0		17-Mar-25	◆ Station - Client Submittal - Civil - Issue for Review 90%																																															
A1400	Station - Client Submittal - Civil - IFC 100%	0		29-Apr-25	◆ Station - Client Submittal - Civil - IFC 100%																																															
AG/BG																																																				
A1510	Station - Client Submittal - Physical / Structural - Design Intent 30%	0		14-Oct-24	◆ Station - Client Submittal - Physical / Structural - Design Intent 30%																																															
A2290	Station - Client Submittal - Physical / Structural - 60%	0		16-Jan-25	◆ Station - Client Submittal - Physical / Structural - 60%																																															
A1540	Station - Client Submittal - Physical / Structural - Issue for Review 90%	0		28-Aug-25	◆ Station - Client Submittal - Physical / Structural - Issue for Review 90%																																															
A1410	Station - Client Submittal - Physical / Structural - IFC 100%	0		24-Oct-25	◆ Station - Client Submittal - Physical / Structural - IFC 100%																																															
PCE/P&C																																																				
A1560	Station - Client Submittal - P&C - Design Intent 30%	0		07-Oct-24	◆ Station - Client Submittal - P&C - Design Intent 30%																																															
A2280	Station - Client Submittal - P&C - 60%	0		03-Feb-25	◆ Station - Client Submittal - P&C - 60%																																															
A1570	Station - Client Submittal - P&C - Issue for Review 90%	0		28-May-25	◆ Station - Client Submittal - P&C - Issue for Review 90%																																															
A1580	Station - Client Submittal - P&C - IFC 100%	0		05-Sep-25	◆ Station - Client Submittal - P&C - IFC 100%																																															
TRANSMISSION LINE																																																				
A1420	Transmission - Client Submittal - Design Intent 30%	0		17-Dec-24	◆ Transmission - Client Submittal - Design Intent 30%																																															
A1430	Transmission - Client Submittal - Pre Procurement Review 60%	0		28-Mar-25	◆ Transmission - Client Submittal - Pre Procurement Review 60%																																															
A1440	Transmission - Client Submittal - Issued for Review 90%	0		23-Oct-25	◆ Transmission - Client Submittal - Issued for Review 90%																																															
A1450	Transmission - Client Submittal - IFC 100%	0		22-Dec-25	◆ Transmission - Client Submittal - IFC 100%																																															
OWNER MILESTONES																																																				
MS.260	Full Alta Survey Provided	0		30-Aug-24 A	◆ Full Alta Survey Provided																																															
MS.210	Station - Civil General Plan Client Approval	0		13-Sep-24	◆ Station - Civil General Plan Client Approval																																															
MS.270	Station - General Arrangement Client Approval	0		20-Sep-24	◆ Station - General Arrangement Client Approval																																															
A2260	EDOPS - 230kV	0		07-Oct-24	◆ EDOPS - 230kV																																															
A2300	EDOPS - 500kV	0		07-Oct-24	◆ EDOPS - 500kV																																															
A2310	Transmission Line Scoping (By Owner)	0	21-Oct-24*		◆ Transmission Line Scoping (By Owner)																																															
MS.220	Station - Aspen Fault Current Study Provided	0		31-Oct-24*	◆ Station - Aspen Fault Current Study Provided																																															
SOAR ACTIVITIES																																																				
OUTREACH ACTIVITIES																																																				
SOAR.150	CPCN Notifications to Officials and Landowners	198	15-Apr-24 A	28-Jan-25	CPCN Notifications to Officials and Landowners																																															
SOAR.100	Construction Start Notifications	1	26-Jun-24 A	26-Jun-24 A	Construction Start Notifications																																															
SOAR.170	Stakeholder and Local Official Meetings	240	08-Jul-24 A	18-Jun-25	Stakeholder and Local Official Meetings																																															
SOAR.110	Proposed Route Announcement	0	26-Sep-24		◆ Proposed Route Announcement																																															
SOAR.160	LON Notifications to Officials and Landowners	120	31-Mar-25	18-Sep-25	LON Notifications to Officials and Landowners																																															
SITING ACTIVITIES																																																				
SOAR.120	Siting Work Authorization	120	01-Jul-24 A	20-Dec-24	Siting Work Authorization																																															
SOAR.130	Siting Contractor Kickoff	5	01-Jul-24 A	09-Jul-24 A	Siting Contractor Kickoff																																															
SOAR.140	Selection of the Proposed Route	5	19-Sep-24	25-Sep-24	Selection of the Proposed Route																																															
PROPERTY PURCHASE																																																				
PRO.1150	Land Acquisition	65	26-Sep-24	31-Dec-24	Land Acquisition																																															

█ Remaining Level of Effort
█ Actual Work
█ Critical Remaining Work
█ Actual Level of Effort
█ Remaining Work
◆ Milestone

Activity ID	Activity Name	Original Duration	Start	Finish	2024												2025												2026												2027											
					D	J	F	M	A	M	J	Jul	A	S	O	N	D	D	J	F	M	A	M	J	Jul	A	S	O	N	D	D	J	F	M	A	M	J	Jul	A	S	O	N	D	D	J	F	M	A	M	J	Jul	A
WORK RELEASE 2C																																																				
A2430	60% Design Complete Transmission	0		11-Apr-25	◆ 60% Design Complete Transmission																																															
A2440	Develop Final Pricing	30	14-Apr-25	27-May-25	■ Develop Final Pricing																																															
A2450	Transource Review / Audit	20	28-May-25	24-Jun-25	■ Transource Review / Audit																																															
A2470	Kiewit / Transource Reconciliation	20	25-Jun-25	23-Jul-25	■ Kiewit / Transource Reconciliation																																															
A2460	Approval & Receipt of Work Authorization	5	24-Jul-25	30-Jul-25	■ Approval & Receipt of Work Authorization																																															
STATION ENGINEERING 500kV																																																				
STATION CIVIL																																																				
DESIGN INTENT 30% SUBMITTAL																																																				
0S0123EGEN000CIV0	500kV Substation Civil External 30% Issue - General	30	05-Sep-24	16-Oct-24	■ 500kV Substation Civil External 30% Issue - General																																															
ENG.SUB.1280	500kV Substation Civil 30% Client Rvw	10	17-Oct-24	30-Oct-24	■ 500kV Substation Civil 30% Client Rvw																																															
60% SUBMITTAL																																																				
0S0126GGEN000CIV0	500kV Substation Civil External 60% Issue - General	33	25-Nov-24	15-Jan-25	■ 500kV Substation Civil External 60% Issue - General																																															
ENG.SUB.580	500kV Substation Civil 60% Client Rvw	10	16-Jan-25	29-Jan-25	■ 500kV Substation Civil 60% Client Rvw																																															
ISSUE FOR REVIEW (IFR) 90% SUBMITTAL																																																				
0S0129GGEN000CIV0	500kV Substation Civil External 90% Issue - General	33	30-Jan-25	17-Mar-25	■ 500kV Substation Civil External 90% Issue - General																																															
ENG.SUB.500	500kV Substation Civil 90% Client Rvw	10	18-Mar-25	31-Mar-25	■ 500kV Substation Civil 90% Client Rvw																																															
ISSUED FOR CONSTRUCTION (IFC) 100% COMPLETE																																																				
0S0120OGEN000CIV0	500kV Substation Civil IFC - General	20	01-Apr-25	29-Apr-25	■ 500kV Substation Civil IFC - General																																															
0S0120OGEN000SUP0	500kV Substation Civil IFC - Permit Support	20	01-Apr-25	29-Apr-25	■ 500kV Substation Civil IFC - Permit Support																																															
STATION AG/BG																																																				
DESIGN CRITERIA																																																				
0S010AAGEN000DCS0	500kV Substation Physical Prelim / IFR Calc Design Criteria GEN	56	29-Oct-24	21-Jan-25	■ 500kV Substation Physical Prelim / IFR Calc Design Criteria GEN																																															
0S010WRGEN000DCS0	500kV Substation Physical Prelim Owner Review Calc Design Criteria GEN	10	22-Jan-25	04-Feb-25	■ 500kV Substation Physical Prelim Owner Review Calc Design Criteria GEN																																															
0S010OGEN000DCS0	500kV Substation Physical Final Report / IFC QC Calc Design Criteria GEN	15	05-Feb-25	25-Feb-25	■ 500kV Substation Physical Final Report / IFC QC Calc Design Criteria GEN																																															
GROUNDING STUDY																																																				
0S010PMGEN000CGE0	500kV Substation Physical Prelim Calc - Grounding Study	56	05-Dec-24	25-Feb-25	■ 500kV Substation Physical Prelim Calc - Grounding Study																																															
0S010POGEN000CGE0	500kV Substation Physical Prelim Owner Review Calc - Grounding Study	10	26-Feb-25	11-Mar-25	■ 500kV Substation Physical Prelim Owner Review Calc - Grounding Study																																															
0S010FQGEN000CGE0	500kV Substation Physical Final Report QC Calc - Grounding Study	15	12-Mar-25	01-Apr-25	■ 500kV Substation Physical Final Report QC Calc - Grounding Study																																															
MISCELLANEOUS / OTHER																																																				
0S010PMGEN000CMO0	500kV Substation Physical Prelim Calc	56	24-Oct-24	16-Jan-25	■ 500kV Substation Physical Prelim Calc																																															
0S010POGEN000CMO0	500kV Substation Physical Prelim Owner Review Calc	10	17-Jan-25	30-Jan-25	■ 500kV Substation Physical Prelim Owner Review Calc																																															
0S010FQGEN000CMO0	500kV Substation Physical Final Report QC Calc	15	21-Mar-25	10-Apr-25	■ 500kV Substation Physical Final Report QC Calc																																															
SUBSTATION CALCS																																																				
0S013PMGEN000SPG0	500kV Substation Structural Prelim Calcs	56	24-Oct-24	16-Jan-25	■ 500kV Substation Structural Prelim Calcs																																															
0S013POGEN000SPG0	500kV Substation Structural Prelim Owner Review Calcs	10	17-Jan-25	30-Jan-25	■ 500kV Substation Structural Prelim Owner Review Calcs																																															
0S013FQGEN000SPG0	500kV Substation Structural Final Report QC Calcs	15	08-Aug-25	28-Aug-25	■ 500kV Substation Structural Final Report QC Calcs																																															
DESIGN INTENT 30% SUBMITTAL																																																				
0S0103EGEN000PHY0	500kV Substation Physical External 30% Issue - General	30	03-Sep-24	14-Oct-24	■ 500kV Substation Physical External 30% Issue - General																																															
ENG.SUB.200	500kV Substation AG/BG 30% Client Rvw	10	15-Oct-24	28-Oct-24	■ 500kV Substation AG/BG 30% Client Rvw																																															
60% SUBMITTAL																																																				
0S0136GGEN000SPG0	500kV Substation Structural External 60% Issue - General	53	29-Oct-24	16-Jan-25	■ 500kV Substation Structural External 60% Issue - General																																															
0S0106GGEN000PHY0	500kV Substation Physical External 60% Issue - General	53	29-Oct-24	16-Jan-25	■ 500kV Substation Physical External 60% Issue - General																																															
ENG.SUB.970	500kV Substation AG/BG 60% Client Rvw	10	17-Jan-25	30-Jan-25	■ 500kV Substation AG/BG 60% Client Rvw																																															
ISSUE FOR REVIEW (IFR) 90% SUBMITTAL																																																				
0S0109GGEN000PHY0	500kV Substation Physical External 90% Issue - General	50	31-Jan-25	10-Apr-25	■ 500kV Substation Physical External 90% Issue - General																																															
0S0139GGEN000SPG0	500kV Substation Structural External 90% Issue - General	50	19-Jun-25	28-Aug-25	■ 500kV Substation Structural External 90% Issue - General																																															
ENG.SUB.550	500kV Substation AG/BG 90% Client Rvw	10	29-Aug-25	12-Sep-25	■ 500kV Substation AG/BG 90% Client Rvw																																															
ISSUED FOR CONSTRUCTION (IFC) 100% COMPLETE																																																				
0S0130OGEN000SPG0	500kV Substation Structural IFC - General	20	15-Sep-25	10-Oct-25	■ 500kV Substation Structural IFC - General																																															
0S0100OGEN000PHY0	500kV Substation Physical IFC - General	20	15-Sep-25	10-Oct-25	■ 500kV Substation Physical IFC - General																																															
PROTECTION & CONTROL ENGINEERING																																																				
DESIGN INTENT 30% SUBMITTAL																																																				
0S01Y3EGEN000P&C0	500kV Substation P&C External 30% Issue - General	25	03-Sep-24	07-Oct-24	■ 500kV Substation P&C External 30% Issue - General																																															
ENG.SUB.800	500kV Substation P&C 30% Client Rvw - General	15	08-Oct-24	28-Oct-24	■ 500kV Substation P&C 30% Client Rvw - General																																															
60% SUBMITTAL																																																				
0S01Y6GGEN000P&C0	500kV Substation P&C External 60% Issue - General	65	29-Oct-24	03-Feb-25	■ 500kV Substation P&C External 60% Issue - General																																															
ENG.SUB.950	500kV Substation P&C 60% Client Rvw - General	15	04-Feb-25	24-Feb-25	■ 500kV Substation P&C 60% Client Rvw - General																																															
ISSUE FOR REVIEW (IFR) 90% SUBMITTAL																																																				

■ Remaining Level of Effort
■ Actual Work
■ Critical Remaining Work
■ Actual Level of Effort
■ Remaining Work
◆ Milestone

