



Neil Hlawatsch
Assistant General Counsel

January 27, 2025

VIA ELECTRONIC MAIL
sherri.lewis@bpu.nj.gov
board.secretary@bpu.nj.gov
genevieve.digiulio@bpu.nj.gov

150 W State Street, Suite 5
Trenton, NJ 08608-1105

667.313.0551 – MS Teams
609-393-0243 – Facsimile
neil.hlawatsch@exeloncorp.com

Mailing Address:
92DC42
500 N. Wakefield Drive
P.O. Box 6066
Newark, DE 19714-6066

atlanticcityelectric.com

Sherri L. Lewis, RMC
Secretary of the Board
and
Genevieve DiGiulio
Board of Public Utilities
44 South Clinton Avenue, 1st Floor
P.O. Box 350
Trenton, New Jersey 08625-0350

**RE: In the Matter of Declaring Transmission to Support Offshore Wind a Public Policy of the State of New Jersey
BPU Docket No. QO20100630
Developer Quarterly Report for Close of Fourth Quarter 2024**

Dear Secretary Lewis and Ms. DiGiulio:

On October 26, 2022, the New Jersey Board of Public Utilities (“BPU” or “Board”) staff (“Staff”) issued the SAA Order¹ awarding a series of projects under the SAA.

The SAA Order sets forth certain quarterly reporting obligations. Specifically, the SAA Order’s Item 6 of Appendix B requires the following:

The SAA Developer shall provide regular, quarterly status reports in writing to the Board. The reports shall contain, but not be limited to, updates and information regarding: (a) current permitting and land acquisition status of the project; (b) current engineering and construction status of the project; (c) project completion percentage, including milestone completion; (d) current target project and phase completion date(s); and (e) cost expenditures to date, including any associated overhead and fringe benefits related costs and revised projected cost estimates for completion of the project.

In addition, the SAA Order requires that that these quarterly reports “shall include, but are not limited to, updates on construction activities, community engagement, all PJM and FERC filings and updates, schedule updates and notification of delays.”²

¹ In the Matter of Declaring Transmission to Support Offshore Wind a Public Policy of the State of New Jersey, BPU Docket No. QO20100630, Order dated October 26, 2022 (“SAA Oder”).

² SAA Order, at 71.

Sherri L. Lewis, RMC
Genevieve DiGiulio
January 27, 2025
Page 2

Staff has advised that quarterly filings are to be made 30 days after the conclusion of the quarter, except that an extension of the filing date to August 15, 2023, was granted upon one occasion. Staff provided the within template for completion.

In compliance with these requirements, the Exelon Companies (Atlantic City Electric Company, Baltimore Gas and Electric, and PECO) submit their quarterly report for the three months ended on December 31, 2024, which appears on **Attachment A** hereto.

Respectfully submitted,



Neil Hlawatsch
An Attorney at Law of the
State of New Jersey

Enclosure

cc: Ryann Reagan, BPU (remove – Left BPU)
Jim Ferris, BPU (remove – Left BPU)
Andrea Hart, BPU

Attachment A

ATTACHMENT A
QUARTERLY REPORT
FOR THE
EXELON COMPANIES/SUBSIDIARIES
Fourth Quarter, 2024

1) EXECUTIVE SUMMARY

Project Name: Onshore Upgrades on Existing Facilities Designated to Exelon Subsidiaries (the Exelon Companies are identified as Atlantic City Electric Company, Baltimore Gas & Electric, as well as PECO).

Scope Summary (please provide a high-level summary). Please highlight any major project developments or changes to previous quarterly reports, including not limited to scope changes or completion dates:

Exelon has recently been awarded PJM 2024 Window 1 work which modifies the scope of the b3737.23 work without changing the in-service date. The modified scope is captured in b3907.2.

2) Current Permitting and Land Acquisition of the Project

Provide update. Highlight milestones, outstanding items, and issues. Include percentage completion.

None in the current reporting period.

3) Current Engineering and Construction Status of the Project

Provide update. Highlight milestones, outstanding items, issues, and proposed or approved scope change.

As noted in the table produced in response to Point 9, Item #1 below, the projects' current status (columns Status Title and Status detail) is Planning. The Exelon Companies have in April 2024 executed the Designated Entity Agreement ("DEA") for the ACE and BGE projects whereas for PECO the DEA was executed in May 2024. Since the DEA's have recently been executed, design, engineering, and construction activities for these projects will commence, where appropriate.

4) Project Completion Percentage, Including Milestone Completion

Provide update on milestone progress, including percentage complete of each milestone. This can be a table, if preferred. Please do not only reference another document.

In Point 9, Item #2 of the within document, the Percentage Complete column of the table reflects the completion percentages for each of the projects.

5) Current Target Projects and Phase Completion Dates

Provide updates, project milestones that are in the pipeline, and when projects in the pipeline are expected to be completed. Please include overall project completion date. Please do not only reference another document.

The current required and projected completion dates are noted in the table produced in response to Point 9, Item #3 of the within document. As the projects go through design, engineering, and construction, milestones will be provided for each project that address the following where appropriate: outage submission, siting application submission, construction start, construction start, and in-service date.

6) Cost Expenditures

Include any associated overhead and fringe benefits-related costs and revised projected cost estimates for completion of the project. Highlight any cost adjustments. Provide initial project cost (at time of SAA Order), overall (current) expected project cost, and current spend.

Since the DEAs have recently been executed for ACE, BGE, and PECO, there are no cost expenditures to date for these projects. Thus, the cost estimates shown in the table produced in response to Point 9, Item #4 remain unchanged from the cost estimates presented by PJM at the October 2022 TEAC meeting.

7) Community Engagement

Provide an update regarding any community engagement activity in which you have engaged this quarter.

None in the current reporting period.

8) PJM FERC Filing Update

Provide updates on any relevant PJM FERC Filing activities related to the project that occurred during this quarter.

None in the current reporting period.

9) Attachments, as applicable (list names of all attachments included, next to the Items number above to which they each refer):

Item #1: Current engineering and construction status of the projects.

Upgrade Id	Description	Voltage	Transmission Owner	Status Title	Status Detail
b3737.23	Rebuild the underground portion of Richmond-Waneeta 230 kV.	230	PECO	Planning	Planning
b3737.26	Upgrade Cardiff-New Freedom 230 kV by modifying existing relay setting to increase relay limit.	230	ACE	Planning	Planning
b3737.50	Bring the Peach Bottom-Delta Power Plant 500 kV line "in and out" of North Delta by constructing a new Peach Bottom-North Delta 500 kV (0.3 miles) cut-in and cut-out lines.	500	PECO	Planning	Planning
b3737.52	Replace one 63 kA circuit breaker "B4" at Conastone 230 kV with 80 kA.	230	BGE	Planning	Planning

Item #2 Projects completion percentages, including milestone completion.

Upgrade Id	Description	Voltage	Transmission Owner	Percent Complete
b3737.23	Rebuild the underground portion of Richmond-Waneeta 230 kV.	230	PECO	0
b3737.26	Upgrade Cardiff-New Freedom 230 kV by modifying existing relay setting to increase relay limit.	230	ACE	0
b3737.50	Bring the Peach Bottom-Delta Power Plant 500 kV line "in and out" of North Delta by constructing a new Peach Bottom-North Delta 500 kV (0.3 miles) cut-in and cut-out lines.	500	PECO	0
b3737.52	Replace one 63 kA circuit breaker "B4" at Conastone 230 kV with 80 kA.	230	BGE	0

Item #3: *The current required and targeted completion date(s).*

Upgrade Id	Description	Voltage	Required Date	Transmission Owner	Projected In Service Date
b3737.23	Rebuild the underground portion of Richmond-Waneeta 230 kV.	230	6/1/2029	PECO	6/1/2029
b3737.26	Upgrade Cardiff-New Freedom 230 kV by modifying existing relay setting to increase relay limit.	230	4/30/2028	ACE	4/30/2028
b3737.50	Bring the Peach Bottom-Delta Power Plant 500 kV line "in and out" of North Delta by constructing a new Peach Bottom-North Delta 500 kV (0.3 miles) cut-in and cut-out lines.	500	6/1/2029	PECO	6/1/2029
b3737.52	Replace one 63 kA circuit breaker "B4" at Conastone 230 kV with 80 kA.	230	6/1/2029	BGE	6/1/2029

Item #4: *Cost Estimates as Presented by PJM at October 2022 TEAC Meeting.*

Upgrade Id	Description	Voltage	Cost Estimate \$M	Transmission Owner
b3737.23	Rebuild the underground portion of Richmond-Waneeta 230 kV.	230	16	PECO
b3737.26	Upgrade Cardiff-New Freedom 230 kV by modifying existing relay setting to increase relay limit.	230	0.3	ACE
b3737.50	Bring the Peach Bottom-Delta Power Plant 500 kV line "in and out" of North Delta by constructing a new Peach Bottom-North Delta 500 kV (0.3 miles) cut-in and cut-out lines.	500	1.56	PECO
b3737.52	Replace one 63 kA circuit breaker "B4" at Conastone 230 kV with 80 kA.	230	1.3	BGE

This Concludes the Report.