

Developer Primary Contact:
Milo Pokrajac
Mid-Atlantic Offshore Development, LLC
15445 Innovation Dr.
San Diego, CA 92128

January 30, 2025

Sherri L. Golden
Secretary
New Jersey Board of Public Utilities
44 South Clinton Avenue, 9th Floor
Post Office Box 350
Trenton, New Jersey 08625-0350
Board.secretary@bpu.nj.gov

Genevieve DiGiulio
SAA 1.0 Project Manager
Genevieve.DiGiulio@bpu.nj.gov

Re: In The Matter of Declaring Transmission to Support Offshore Wind A Public Policy of
the State of New Jersey
Docket No. QO20100630
Developer Quarterly Report for Close of Fourth Quarter 2024

On October 26, 2022, the New Jersey Board of Public Utilities (“BPU” or “Board”) staff (“Staff”) issued the [SAA Order](#)¹ awarding a series of projects under the SAA.

The SAA Order sets forth certain quarterly reporting obligations. Specifically, the SAA Order’s Item 6 of Appendix B requires the following:

The SAA Developer shall provide regular, quarterly status reports in writing to the Board. The reports shall contain, but not be limited to, updates and

¹ In the Matter of Declaring Transmission to Support Offshore Wind a Public Policy of the State of New Jersey, BPU Docket No. QO20100630, Order dated October 26, 2022 (“SAA Oder”).

information regarding: (a) current permitting and land acquisition status of the project; (b) current engineering and construction status of the project; (c) project completion percentage, including milestone completion; (d) current target project and phase completion date(s); and (e) cost expenditures to date, including any associated overhead and fringe benefits related costs and revised projected cost estimates for completion of the project.

In addition, the SAA Order requires that these quarterly reports “shall include, but are not limited to, updates on construction activities, community engagement, all PJM and FERC filings and updates, schedule updates and notification of delays.”²

In compliance with these requirements, Mid-Atlantic Offshore Development, LLC herein submits its quarterly report for the three months ended on December 31, 2024, which appears on Attachment A hereto.

By: 
James J. Creech
NORRIS McLAUGHLIN, P.A.

cc: Katharine Perry
Katharine.Perry@bpu.nj.gov

Ryann Reagan
Ryann.Reagan@bpu.nj.gov

Paul Youchak
Paul.Youchak@bpu.nj.gov

² SAA Order, at 71. Regarding the SAA Order’s provision at page 71 providing that MAOD submit an annual written report within 90 days following the anniversary of the SAA Order, NJBPU Staff has advised that a separate annual report in addition to this written report will not be required.

**QUARTERLY REPORT
FOR THE FOURTH QUARTER 2024
FOR
MID-ATLANTIC OFFSHORE DEVELOPMENT, LLC**

1) EXECUTIVE SUMMARY

Project Name: Larrabee Collector Station

Scope Summary (please provide a high-level summary). Please highlight any major project developments or changes to previous quarterly reports, including but not limited to scope changes or completion dates:

Scope Summary: Construction of the Larrabee Collector Station AC switchyard (“Larrabee Collector Station”) and acquisition of adjacent property sufficient for siting of up to four (4) high voltage direct current (“HVDC”) converter stations, which will be constructed by offshore wind developers on the property.

Scope Change: By order issued December 18, 2024, the New Jersey Board of Public Utilities (“BPU”) removed the Prebuild Extension from MAOD’s scope of work for the Larrabee Collector Station project.³ The Prebuild Extension is the un-energized infrastructure from the end of the Prebuild Infrastructure to the HVDC converter stations. The work included the engineering, procurement, and construction of civil work to accommodate four (4) HVDC circuits between the Prebuild Infrastructure and each HVDC converter station area located on the MAOD property.

2) Current Permitting and Land Acquisition of the Project

Provide update. Highlight milestones, outstanding items, and issues. Include percentage completion.

In the fourth quarter of 2024, MAOD’s permitting efforts included the following:

- Continued preparation of materials to be submitted in support of State and local permitting requirements, including coordination with Jersey Central Power & Light Company (“JCP&L”) related to JCP&L structures that will be located within MAOD’s property.
- Participation in a Conceptual Design meeting with Howell Township (11/4/24).

³ BPU Docket No. QO20100630, Order dated December 18, 2024 (“12/18/24 Order”), at 5-7.

- Submission of the following permit applications:
 - Howell Township – Major Site Development Plan Permit Application (Submitted 12/19/24)
 - Monmouth County – Development Permit Application (Submitted 12/19/24)
 - Freehold Soil Conservation District – Erosion and Sediment Control Plan Permit Application (Submitted 12/19/24)
 - New Jersey Department of Environmental Protection (NJDEP) – Flood Hazard Area Determination Acknowledgement (Submitted 11/8/24)

Permitting for the project is 65% complete, which is in line with MAOD’s baseline schedule.

3) Current Engineering and Construction Status of the Project

Provide update. Highlight milestones, outstanding items, issues, and proposed or approved scope change.

MAOD’s engineering and pre-construction work in the fourth quarter of 2024 included the following:

- Continued work under the EPC contract, finalizing preparation of design work for permitting and the 30% project design package
- Coordinated with contractors for transformers and circuit breakers regarding technical clarifications
- Continued coordination with JCP&L on interconnection planning work necessary to connect the project to JCP&L’s Larrabee, Smithburg, and Atlantic Substations
- Continued coordination with PJM on interconnection aspects of the project, providing MAOD’s Facility Interconnection Requirements (FIR) and list of Approved Contractors and Vendors for review and posting to the applicable PJM webpage
- Continued coordination with the two (2) offshore wind (“OSW”) generators that were awarded interconnections to the Larrabee Collector Station through the BPU’s Third OSW Solicitation, focusing on layout validation and definition of the stormwater management plan.

MAOD is not yet in the construction phase of the project, which is in line with MAOD’s baseline schedule.

4) Project Completion Percentage, Including Milestone Completion

Provide update on milestone progress, including percentage complete of each milestone. This can be a table, if preferred. Please do not only reference another document.

The table below provides the milestone dates set forth in MAOD’s Designated Entity Agreement for the project, and milestone completion percentages.

Milestones				
PJM Baseline Upgrade ID	Execute Interconnection Coordination Agreement: On or before this date, Designated Entity must execute the Interconnection Coordination Agreement or request the agreement be filed unexecuted.	Demonstrate Adequate Project Financing: On or before this date, Designated Entity must demonstrate that adequate project financing has been secured. Project financing must be maintained for the term of this Agreement	Acquisition of all necessary federal, state, county, and local site permits: On or before this date, Designated Entity must demonstrate that all required federal, state, county and local site permits have been acquired.	Required Project In-Service Date: On or before this date, Designated Entity must: (i) demonstrate that the Project is completed in accordance with the Scope of Work in Schedules B of this Agreement; (ii) meets the criteria outlined in Schedule D of this Agreement; and (iii) is under Transmission Provider operational dispatch.
b3737.22	10/31/2023	5/31/2024	3/31/2027	12/31/2027
Milestone Completion (%)	100%	100%	65%	<5%

Below is an estimated schedule for development and construction of the project. This schedule will continue to be updated as the project progresses.

MAOD Estimated Schedule	2024	2025				2026				2027			
	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
	Engineering Design 30% Design 60% Design 90% Issue For Construction (IFC) Township Major Site Development Permit Procurement Site Preparation Construction Commissioning												

5) Current Target Projects and Phase Completion Dates

Provide updates, project milestones that are in the pipeline, and when projects in the pipeline are expected to be completed. Please include overall project completion date. Please do not only reference another document.

There are no changes to the milestone dates provided in the milestone table above.

The overall completion date for the project is December 31, 2027.

6) Cost Expenditures

Include any associated overhead and fringe benefits-related costs and revised projected cost estimates for completion of the project. Highlight any cost adjustments. Provide initial project cost (at time of SAA Order), overall (current) expected project cost, and current spend.

Capital expenditures for the project, as of December 31, 2024, and current estimates for the scope of work awarded to MAOD by the BPU are set forth below.

Project	Current Estimate	CapEx through 12/31/24
Larrabee Collector Station, Including AC Collector Lines and Transformer Resizing	\$220.5 million	\$78.8 million
Prebuild Infrastructure Study ⁴	\$290,000	\$275,811

In this quarterly report, MAOD has updated its current estimate for the Larrabee Collector Station project from \$228.7 million⁵ to \$220.5 million. The updated estimate reflects the BPU's recent removal of the Prebuild Extension from MAOD's scope of work, which reduced the estimate by \$8.2 million.

⁴ In the 6/29/23 Order, the BPU approved the Prebuild Infrastructure Study scope of work, with an estimated cost of \$290,000. 6/29/23 Order, at 5, 9.

⁵ See MAOD's Quarterly Report for the Third Quarter 2024, Section 6 (including footnote 4) for a chronology of MAOD's cost estimates, including the estimate at the time the October 2022 SAA Order was issued and updated estimates when the BPU issued various orders amending the scope of MAOD's Larrabee Collector Station project.

7) Community Engagement

Provide an update regarding any community engagement activity in which you have engaged this quarter.

MAOD does not have community engagement updates for the fourth quarter of 2024.

8) PJM FERC Filing Update

Provide updates on any relevant PJM FERC Filing activities related to the project that occurred during this quarter.

As reported in MAOD's report for the third quarter of 2024, on September 20, 2024, FERC issued an order instituting a Section 206 proceeding to examine the justness and reasonableness of MAOD's formula rate template and protocols, which were accepted by FERC in FERC Docket No. ER24-2564. The Section 206 proceeding was assigned FERC Docket No. EL24-137 and was set for hearing and settlement procedures. The Section 206 proceeding remains pending.

9) Attachments, as applicable (list names of all attachments included, next to the Items number above to which they each refer):

None