

Cindy Capozzoli  
Senior Director, Rates

February 14, 2025

***Electronic Filing***Sherri L. Lewis, Secretary of the Board  
New Jersey Board of Public Utilities  
44 South Clinton Avenue  
Trenton, NJ 08625**Re: IN THE MATTER OF THE PETITION OF ELIZABETHTOWN GAS COMPANY  
TO IMPLEMENT AN INFRASTRUCTURE INVESTMENT PROGRAM (“IIP”)  
AND ASSOCIATED RECOVERY MECHANISM PURSUANT TO N.J.S.A. 48:2-21  
AND N.J.A.C. 14:3-2A -BPU Docket Nos. GR18101197 and GR23120882**

Dear Secretary Lewis:

In accordance with the New Jersey Board of Public Utilities’ (“Board” or “BPU”) Order dated July 24, 2024 in the above-referenced proceeding, enclosed for filing is Elizabethtown Gas Company’s Semi-Annual Status Report for the period from July 25, 2024 through December 31, 2024 which consists of the following:

Attachment A: Summary of IIP and IIP Base to date;

Attachment B: IIP status report for identified IIP projects to date; and

Attachment C: IIP status report for IIP Base projects to date.

Attachment D: Updated project list and explanation of any changes to the projects included in Appendix C of the Stipulation in this proceeding.

In accordance with the Board’s March 19, 2020 and June 10, 2020 Orders issued in BPU Docket No. EO20030254, hard copies are not being submitted at this time, but can be provided later, if needed.

Please contact the undersigned if you have any questions.

Respectfully,



Cindy Capozzoli

## Enclosures

cc: *Via Electronic Mail (with enclosures)*

Stacy Peterson, Deputy Executive Director, Division of Energy (BPU Staff)

Dari Urban, Division of Energy (BPU Staff)

Brian O. Lipman, Esq., Director, Division of Rate Counsel

Maura A. Caroselli, Esq., Division of Rate Counsel

Michael L. Lombardi, Division of Rate Counsel

Karen Forbes, Division of Rate Counsel

Terrence Coleman, Division of Rate Counsel

Steven S. Goldenberg, Esq. (NJLEUC)

**Elizabethtown Gas Company**  
**IIP Semi-Annual Status Report - Infrastructure Investment Program Extension**  
**IIP Capital Spend and IIP Base Spend to Date as of:**  
**12/31/24**

IIP Capital Spend	Reporting Period			Program Total
	Jul 2024 - Jun 2025	Jul 2025 - Dec 2025	Jan 2026 - Jun 2026	
Mains Projects	\$ 18,747,567	\$ -	\$ -	\$ 18,747,567
Services Projects	\$ 7,250,213	\$ -	\$ -	\$ 7,250,213
<b>Project Subtotal</b>	<b>\$ 25,997,780</b>	<b>\$ -</b>	<b>\$ -</b>	<b>\$ 25,997,780</b>
AFUDC	\$ 141,488	\$ -	\$ -	\$ 141,488
Independent Monitor	\$ 21,000	\$ -	\$ -	\$ 21,000
<b>Grand Total</b>	<b>\$ 26,160,268</b>	<b>\$ -</b>	<b>\$ -</b>	<b>\$ 26,160,268</b>

IIP Base Spend	Jul 2024 - Jun 2025	Jul 2025 - Dec 2025	Jan 2026 - Jun 2026	Program Total
<b>Total</b>	<b>\$ 2,676,151</b>			<b>\$ 2,676,151</b>

**Elizabethtown Gas Company**  
**IIP Semi-Annual Status Report - Infrastructure Investment Program Extension**  
**IIP Capital Spend to Date as of:**  
**12/31/24**

Geographic Program Area Information					Estimated Project Quantities <sup>1</sup>			Actual Project Quantities			Estimated Project Cost, wo/AFUDC <sup>2</sup>			Actual Project Costs, wo/AFUDC		
AFE #	IIP Geographic Program Area	Municipality	Contractor	Program Area Status	Feet of Mains	No. of Services	No. of EFV's	Feet of Mains	No. of Services	No. of EFV's	Mains Project	Services Project	Total	Mains Project	Services Project	Total
a	b	c	d	e	f	g	h	i	j	k	l	m	n=l+m	o	p	q=o+p
201752	Trinity St and Moran St	Newton	Skoda	Construction	7,211	114	114	7,200	1	1	\$ 1,586,724	\$ 678,172	\$ 2,264,896	\$ 1,123,603	\$ 19,263	\$ 1,142,866
201753	Mountain Ave, Hackettstown	Hackettstown	Skoda	Construction	1,198	6	6	1,224	6	6	\$ 485,217	\$ 125,874	\$ 611,091	\$ 500,790	\$ 81,828	\$ 582,618
201754	E Grand St	Elizabeth	Penn Bower	Restoration	2,675	89	89	2,827	80	80	\$ 926,323	\$ 559,378	\$ 1,485,701	\$ 617,979	\$ 597,677	\$ 1,215,656
201755	Lincoln Park E	Cranford	Penn Bower	Restoration	1,067	12	12	1,058	13	13	\$ 341,436	\$ 147,259	\$ 488,695	\$ 111,271	\$ 111,425	\$ 230,696
201759	Christine Pl	Washington	Skoda	Restoration	388	6	6	458	6	6	\$ 259,801	\$ 87,576	\$ 347,377	\$ 105,737	\$ 28,927	\$ 134,664
201760	Ronald Dr (Queens Garden Apartments)	Colonia	Lantier	Construction	1,382	10	10	1,419	10	10	\$ 424,036	\$ 179,968	\$ 604,004	\$ 200,172	\$ 76,085	\$ 276,257
201762	Pennington Rd	Pennington	TBD	Not Awarded	10,591	65	65	-	-	-	\$ 1,303,906	\$ 825,807	\$ 2,129,713	\$ 95,513	\$ -	\$ 95,513
201768	Tappen St and Remsen Ave	Avenel	Henkels	Restoration	4,950	125	125	5,188	125	121	\$ 1,344,113	\$ 618,488	\$ 1,962,601	\$ 589,192	\$ 563,720	\$ 1,152,912
201769	Reaville Ave Easement (near Route 202)	Flemington	Skoda	Construction	1,345	15	15	603	-	-	\$ 306,278	\$ 118,585	\$ 424,863	\$ 61,062	\$ -	\$ 61,062
201770	Gere Pl and Briarcliffe Dr	Fanwood	Henkels	Restoration	2,845	35	35	2,869	36	33	\$ 644,621	\$ 244,166	\$ 888,787	\$ 321,851	\$ 153,943	\$ 475,794
201771	Park Rd	Hackettstown	Skoda	Construction	704	6	6	872	2	2	\$ 284,347	\$ 79,945	\$ 364,292	\$ 129,608	\$ 1,798	\$ 131,406
201774	Taylor Terr and Lanning Ave	Hopewell	Penn Bower	Restoration	4,190	62	62	3,915	62	62	\$ 608,857	\$ 385,609	\$ 994,466	\$ 430,432	\$ 259,004	\$ 689,436
201775	Correja Ave and Harding Ave	Iselin	Henkels	Restoration	2,790	88	88	2,864	89	85	\$ 810,312	\$ 450,817	\$ 1,261,129	\$ 359,824	\$ 401,206	\$ 761,030
201776	Sergeantsville Rd	Raritan	Penn Bower	Construction	11,003	72	72	11,055	17	17	\$ 1,580,518	\$ 561,126	\$ 2,141,644	\$ 1,319,558	\$ 253,824	\$ 1,573,382
201777	Molly Bee Rd and Garrett Dr	Raritan	Penn Bower	Construction	10,886	84	84	10,921	19	18	\$ 1,693,530	\$ 587,213	\$ 2,280,743	\$ 1,180,018	\$ 290,185	\$ 1,470,203
201778	Chambers St and Heckman St	Phillipsburg	Skoda	Construction	2,491	50	50	2,277	-	-	\$ 605,714	\$ 289,715	\$ 895,429	\$ 593,374	\$ 5,460	\$ 598,834
201779	Grant Ave and Hayward Ave	Carteret	Skoda	Construction	8,572	220	220	8,573	219	217	\$ 1,630,444	\$ 1,237,233	\$ 2,867,677	\$ 995,258	\$ 1,297,758	\$ 2,293,016
201780	Liberty Ave and Hillside Ave	Hillside	Henkels	Construction	907	42	42	854	41	38	\$ 361,090	\$ 236,291	\$ 597,381	\$ 266,258	\$ 294,423	\$ 560,681
201781	Morris Ave (Burnet to Falls Ter)	Union	Henkels	Awarded	4,950	45	45	-	-	-	\$ 591,247	\$ 374,456	\$ 965,703	\$ 32,439	\$ -	\$ 32,439
201782	Wood Valley Rd	Mountainside	Nocar	Construction	2,350	32	32	2,321	32	29	\$ 545,187	\$ 220,302	\$ 765,489	\$ 311,800	\$ 175,136	\$ 486,936
201783	Heckman St (Roseberry St to Railroad Ave)	Phillipsburg	Skoda	Restoration	4,323	11	11	4,373	11	10	\$ 1,190,916	\$ 245,717	\$ 1,436,633	\$ 733,201	\$ 90,849	\$ 824,050
201784	Grant Ave and Lincoln Ave	Carteret	Skoda	Restoration	2,749	71	71	2,707	69	68	\$ 704,428	\$ 438,357	\$ 1,142,785	\$ 274,645	\$ 377,829	\$ 652,474
201785	Swarthmore Dr and Wedgewood Dr	Carteret	Skoda	Construction	5,615	131	131	5,415	120	120	\$ 1,301,578	\$ 751,234	\$ 2,052,812	\$ 650,786	\$ 564,346	\$ 1,215,132
201788	Sheridan Ave and N. 16th St	Kenilworth	Henkels	Awarded	2,316	37	37	-	-	-	\$ 499,153	\$ 241,743	\$ 740,896	\$ 42,965	\$ -	\$ 42,965
201789	Alpine St and Keene St	Perth Amboy	Lantier	Construction	7,845	229	229	7,736	-	-	\$ 1,541,981	\$ 1,258,057	\$ 2,800,038	\$ 860,399	\$ -	\$ 860,399
201790	Denman Dr	Fords	Skoda	Construction	3,933	84	84	3,932	39	39	\$ 940,663	\$ 450,613	\$ 1,391,276	\$ 421,316	\$ 302,896	\$ 724,212
201791	James Ave and Alice Ln	Clark	Lantier	Awarded	2,675	84	84	-	-	-	\$ 575,270	\$ 451,710	\$ 1,026,980	\$ 10,801	\$ -	\$ 10,801
201792	Stoneham Pl and Salem Ct	Metuchen	Nocar	Construction	3,935	61	61	4,049	8	8	\$ 962,347	\$ 230,546	\$ 1,192,893	\$ 559,240	\$ 65,003	\$ 624,243
201793	Terney Ave and Stocker Ln	Scotch Plains	Penn Bower	Restoration	2,209	45	45	2,252	44	44	\$ 502,808	\$ 242,294	\$ 745,102	\$ 183,890	\$ 185,950	\$ 369,840
201794	E. Broad St and Harrison Ave Phase 2	Westfield	Penn Bower	Construction	4,268	139	139	4,255	-	-	\$ 1,099,944	\$ 722,792	\$ 1,822,736	\$ 502,461	\$ -	\$ 502,461
201795	Newark Ave and N Broad St	Elizabeth	TBD	Not Awarded	6,321	61	61	-	-	-	\$ 1,062,533	\$ 672,937	\$ 1,735,470	\$ 31,100	\$ -	\$ 31,100
201796	W Grand St and N Broad St	Elizabeth	TBD	Not Awarded	3,887	53	53	-	-	-	\$ 644,111	\$ 407,937	\$ 1,052,048	\$ 83,426	\$ -	\$ 83,426
201797	E and W Blancke St	Linden	Lantier	Construction	3,006	96	96	3,019	7	7	\$ 846,504	\$ 588,718	\$ 1,435,222	\$ 463,306	\$ 62,403	\$ 525,709
201798	Calvert Ave W and Marline Ave W	Edison	Penn Bower	Awarded	11,587	206	206	11,587	149	149	\$ 1,557,206	\$ 949,983	\$ 2,507,189	\$ 949,993	\$ -	\$ 949,993
201799	N Wood Ave at 5th Ave	Linden-Roselle	Henkels	Restoration	300	2	2	311	2	2	\$ 197,053	\$ 57,445	\$ 254,498	\$ 90,502	\$ 7,581	\$ 98,083
201801	Central Ave RR Crossing	Elizabeth	Nocar	Awarded	203	-	-	-	-	-	\$ 14,739	\$ 9,335	\$ 24,074	\$ 866	\$ -	\$ 866
201802	Elmer St and E Broad St	Westfield-Garwood	Penn Bower	Awarded	1,502	106	106	-	-	-	\$ 248,967	\$ 157,679	\$ 406,646	\$ 35,298	\$ -	\$ 35,298
201803	Highlander Dr	Scotch Plains	Penn Bower	Construction	12,518	129	129	12,408	44	43	\$ 2,202,220	\$ 890,867	\$ 3,093,087	\$ 825,400	\$ 311,459	\$ 1,136,859
201804	Drake Ave and Chandler Ave	Roselle	Henkels	Construction	3,142	91	91	3,173	67	65	\$ 727,248	\$ 442,168	\$ 1,169,416	\$ 379,896	\$ 582,915	\$ 962,811
201808	Hayes Ave and Grouse Ln	Clark	Lantier	Construction	4,865	76	76	4,754	-	-	\$ 702,075	\$ 432,725	\$ 1,134,800	\$ 733,452	\$ 374	\$ 733,826
201825	S. Locust Ave and S. Heathcote Ave	Edison	Skoda	Awarded	3,950	78	78	-	-	-	\$ 868,063	\$ 491,101	\$ 1,359,164	\$ 47,725	\$ -	\$ 47,725
201827	Rayhorn Terr and Skylark Pl	Rahway-Clark	Skoda	Construction	4,467	98	98	4,013	-	-	\$ 1,068,994	\$ 587,398	\$ 1,656,392	\$ 659,538	\$ -	\$ 659,538
201829	Force Dr and Pembroke Rd	Mountainside	Skoda	Awarded	4,366	51	51	-	-	-	\$ 1,052,836	\$ 403,604	\$ 1,456,440	\$ 68,132	\$ -	\$ 68,132
201831	Dogwood Ln and Pine Tree Dr	Colonia	Henkels	Awarded	3,005	75	75	-	-	-	\$ 820,079	\$ 420,687	\$ 1,240,766	\$ 54,238	\$ -	\$ 54,238
201835	Spring St and Newton Sparta Rd	Newton	Skoda	Awarded	2,165	40	40	-	-	-	\$ 394,236	\$ 249,683	\$ 643,919	\$ 90,350	\$ -	\$ 90,350
201836	S Main St	Phillipsburg	Skoda	Awarded	3,404	100	100	-	-	-	\$ 503,794	\$ 319,069	\$ 822,863	\$ 162,422	\$ -	\$ 162,422
201837	E and W Elizabeth Ave	Linden	TBD	Not Awarded	4,341	64	64	-	-	-	\$ 941,851	\$ 596,506	\$ 1,538,357	\$ 60,451	\$ -	\$ 60,451
201838	Broad St and Elizabeth Ave	Elizabeth	TBD	Design	4,150	161	161	-	-	-	\$ -	\$ -	\$ -	\$ 44,501	\$ -	\$ 44,501
201846	Logan St and Lock St	Phillipsburg	TBD	Design	4,500	44	44	-	-	-	\$ 594,401	\$ 376,454	\$ 970,855	\$ 21,592	\$ -	\$ 21,592
201848	Forbes Ave and Shannon Ave	Perth Amboy	Lantier	Awarded	6,948	179	179	-	-	-	\$ 1,381,474	\$ 874,933	\$ 2,256,407	\$ 36,372	\$ -	\$ 36,372
201850	Devon Rd and Midwood Way	Colonia	Henkels	Construction	4,848	50	50	4,905	10	9	\$ 1,145,616	\$ 428,836	\$ 1,574,452	\$ 810,079	\$ 86,946	\$ 897,025
201823	Stuart Pl and Debra Dr	Linden-Clark	TBD	Design	4,700	124	124	-	-	-	\$ 959,373	\$ 607,603	\$ 1,566,976	\$ 8,020	\$ -	\$ 8,020
201910	Hamilton Ave and Convery Blvd	Perth Amboy	TBD	Design	7,700	144	144	-	-	-	\$ 1,332,027	\$ 843,617	\$ 2,175,644	\$ 41,710	\$ -	\$ 41,710
201920	Lenape Way and Cooper Rd	Scotch Plains	TBD	Design	11,250	103	103	-	-	-	\$ 1,202,526	\$ 761,600	\$ 1,964,126	\$ 35,941	\$ -	\$ 35,941
201948	Raymond St and Ryan St	Fords	TBD	Design	5,700	175	175	-	-	-	\$ 1,257,688	\$ 796,535	\$ 2,054,223	\$ 5,475	\$ -	\$ 5,475
201786	E Jersey St	Elizabeth	Nocar	Awarded	4,284	217	217	-	-	-	\$ 920,496	\$ 582,981	\$ 1,503,477	\$ 3,132	\$ -	\$ 3,132
201916	Winding Brook Way and Jacobs Ln	Scotch Plains	TBD	Design	9,800	80	80	-	-	-	\$ 1,013,564	\$ 641,924	\$ 1,655,488	\$ 42,160	\$ -	\$ 42,160
201924	Heald St and Liberty St	Carteret	TBD	Not Awarded	6,465	173	173	-	-	-	\$ 1,240,602	\$ 785,715	\$ 2,026,317	\$ 43,667	\$ -	\$ 43,667
201926	Route 517	Vernon	TBD	Design	7,600	17	17	-	-	-	\$ 850,166	\$ 538,438	\$ 1,388,604	\$ 686	\$ -	\$ 686
201944	Buchanan Ave and Munsee Dr	Cranford	TBD	Design	6,400	161	161	-	-	-	\$ 1,090,117	\$ 690,407	\$ 1,780,524	\$ 13,808	\$ -	\$ 13,808
201946	Front St and N. Greenwood Ave	Hopewell	TBD	Not Awarded	6,218	97	97	-	-	-	\$ 936,172	\$ 592,909	\$ 1,529,081	\$ 75,248	\$ -	\$ 75,248
201953	Copper Hill Dr and Ridgeway St	Union	TBD	Design	750	8	8	-	-	-	\$ 136,735	\$ 86,599	\$ 223,334	\$ 9,916	\$ -	\$ 9,916
201957	Kenneth Pl and Emerald Pl	Clark	TBD	Design	4,900	104	104	-	-	-	\$ 899,147	\$ 569,460	\$ 1,468,607	\$ 6,566	\$ -	\$ 6,566
201978	Williard Pl and Arnold Pl	Union	TBD	Design	1,200	36	36	-	-	-	\$ 277,392	\$ 175,682	\$ 453,074	\$ 5,094	\$ -	\$ 5,094
201904	Cardinal Dr and Springfield Ave	Westfield-Mountainside	TBD	Design	2,125	9	9	-	-	-	\$ 194,768	\$ 123,353	\$ 318,121	\$ 3,111	\$ -	\$ 3,111
201908	Emerson Ave and Hillside Ave	Clark	TBD	Not Awarded	7,125	120	120	-	-	-	\$ 1,105,118	\$ 699,908	\$ 1,805,026	\$ 7,733	\$ -	\$ 7,733
201918	Terminal Way and Witherspoon St	Rahway-Woodbridge	TBD	Design	8,650	88	88	-	-	-	\$ 968,942	\$ 613,664	\$ 1,582,606	\$ 81	\$ -	\$ 81
201922	Kathryn St and Richard St	Clark	TBD	Design	10,000	198	198	-	-	-	\$ 1,768,675	\$ 1,120,161	\$ 2,888,836	\$ 86	\$ -	\$ 86
201930	Bald Eagle Dr and Mockingbird Rd	Allamuchy	TBD	Design	6,850	94	94	-	-	-	\$ 1,047,176	\$ 663,212	\$ 1,710,388	\$ 20,743	\$ -	\$ 20,743
201942	Nottingham Rd and Warwick Rd	Edison	TBD	Design	6,900	106	106	-	-	-	\$ 1,102,366	\$ 698,165	\$ 1,800,531	\$ 172	\$ -	\$ 172
201955	Silzer St and Fayette St	Perth Amboy	TBD	Design	6,550	117	117	-	-	-	\$ 1,117,055	\$ 707,468	\$ 1,824,523	\$ 21,564	\$ -	\$ 21,564
201982	E First St and Trafalger Dr	Colonia	TBD	Design	4,200	102	102	-	-	-	\$ 822,824	\$ 521,12				

Elizabethtown Gas Company  
IIP Semi-Annual Status Report - Infrastructure Investment Program Extension  
IIP Capital Spend to Date as of:  
12/31/24

Geographic Program Area Information					Estimated Project Quantities <sup>1</sup>			Actual Project Quantities			Estimated Project Cost, wo/AFUDC <sup>2</sup>			Actual Project Costs, wo/AFUDC		
AFE #	IIP Geographic Program Area	Municipality	Contractor	Program Area Status	Feet of Mains	No. of Services	No. of EFV's	Feet of Mains	No. of Services	No. of EFV's	Mains Project	Services Project	Total	Mains Project	Services Project	Total
a	b	c	d	e	f	g	h	i	j	k	l	m	n=l+m	o	p	q=o+p
<b>Program Total</b>					<b>351,200</b>	<b>6,149</b>	<b>6,149</b>	<b>133,800</b>	<b>1,179</b>	<b>1,153</b>	<b>\$ 63,652,707</b>	<b>\$ 35,751,772</b>	<b>\$ 99,404,479</b>	<b>\$ 18,747,567</b>	<b>\$ 7,250,213</b>	<b>\$ 26,160,268</b>

Notes:  
 1 Quantity estimates are based on design, with an EFV for every service  
 2 The estimated costs for projects in design and preconstruction exclude AFUDC and are subject to change after final preconstruction review

**Elizabethtown Gas Company**  
**IIP Semi-Annual Status Report - Infrastructure Investment Program Extension**  
**IIP Base Spend to Date as of:**  
**12/31/24**

Geographic Program Area Information					Total Cost to Date
AFE #	IIP Geographic Program Area	Municipality	Contractor	Program Area Status	
a	b	c	d	e	f
201757	Fairmount Ave	Elizabeth	Penn Bower	Restoration	\$ 667,210
201758	Cherry St, Chilton St and Rahway Ave	Elizabeth	Skoda	Awarded	\$ 63,652
201787	Jupiter St and Dorset Dr	Clark/Colonia	Skoda	Construction	\$ 1,803,520
201842	Patrick St and Charlotte St	Carteret	Skoda	Awarded	\$ 55,232
201844	New Providence Rd and Coles Ave	Mountainside	Skoda	Awarded	\$ 65,910
201928	Grandview Ave and Rugby Rd	Lopatcong	TBD	Design	\$ 14,122
202019	Merriam Ave and Paterson Ave	Newton	TBD	Design	\$ 4,129
202027	Sharot St and Leick Ave	Carteret	TBD	Design	\$ 2,376
<b>Total:</b>					<b>\$ 2,676,151</b>

*Note: All numbers above exclude AFUDC costs*

Elizabethtown Gas Company

IIP Semi-Annual Status Report - Infrastructure Investment Program Extension

Updated project list and explanation of any changes to the projects included in Appendix C of the Stipulation in this proceeding  
12/31/24

Attachment D  
Consisting of 2 Pages

Project Number	Project (additions at the end of the list)	Town	Project Year *	Install Footage of New Main	Retirement Footage of CI, DI or Vintage Steel	Updated Install Footage of New Main	Updated Retirement Footage of CI, DI or Vintage Steel	Comment
201789	Alpine St and Keene St	Perth Amboy	2024	7,314	7,314	7,845	7,157	
201930	Bald Eagle Dr and Mockingbird Rd	Allamuchy	2025	10,435	10,435	7,010	12,748	Updated plan install footage decreased after verifying records.
	Broad St and Elizabeth Ave	Elizabeth	2025	4,850	9,777	0	0	Project removed from IIPX program due to permitting issues with the city of Elizabeth. Will be delayed to 2026.
201944	Buchanan Ave and Munsee Dr	Cranford	2025	6,364	6,364	6,244	6,405	
201798	Calvert Ave W and Marline Ave W	Edison	2025	9,106	9,106	11,582	10,313	Updated plan install footage increased after verifying records.
201904	Cardinal Dr and Springfield Ave	Westfield-Mountainside	2025	724	724	2,125	2,095	Updated plan install footage increased after verifying records.
201778	Chambers St and Heckman St	Phillipsburg	2025	2,450	3,248	2,491	2,741	
201758	Cherry St, Chilton St and Rahway Ave	Elizabeth	2024	2,925	8,303	0	0	Identified as IIP Base Project.
201759	Christine Pl	Washington Boro	2024	376	376	388	394	
	Convery Boulevard and Florida Grove Rd	Perth Amboy	2025	8,086	8,086	0	0	Project canceled due to paving and combined remaining unpaved roads to Hamilton Ave and Convery Blvd project.
201953	Copper Hill Dr and Ridgeway St	Union	2025	683	683	690	684	
201775	Correja Ave and Harding Ave	Iselin	2024	2,720	2,720	2,790	2,830	
201790	Denman Dr	Fords	2024	3,917	3,917	3,933	4,046	
201850	Devon Rd and Midwood Way	Colonia	2025	4,714	4,714	4,848	4,908	
201831	Dogwood Ln and Pine Tree Dr	Colonia	2025	4,583	4,583	3,005	3,567	Updated plan install footage decreased after verifying records.
201804	Drake Ave and Chandler Ave	Roselle	2024	3,050	4,294	3,142	4,375	
201797	E and W Blancke St	Linden	2025	3,250	7,112	3,006	6,746	
201837	E and W Elizabeth Ave	Linden	2025	4,700	7,765	4,341	7,194	
201754	E Grand St	Elizabeth	2025	2,075	12,111	2,675	11,939	
201786	E Jersey St	Elizabeth	2025	4,050	9,497	4,284	10,111	
201794	E. Broad St and Harrison Ave Phase 2	Westfield	2025	5,350	16,471	4,268	17,163	Updated plan install footage decreased after verifying records.
	Elizabeth Ave and Florida St	Elizabeth	2025	8,200	12,842	0	0	Project removed from IIPX program due to permitting issues with the city of Elizabeth. Will be delayed to 2026.
201802	Elmer St and E Broad St	Westfield-Garwood	2025	1,550	17,301	1,502	18,035	
201908	Emerson Ave and Hillside Ave	Clark	2025	6,571	6,571	7,125	6,700	
201757	Fairmount Ave	Elizabeth	2024	3,200	7,938	0	0	Identified as IIP Base Project.
201848	Forbes Ave and Shannon Ave	Perth Amboy	2025	6,891	6,891	6,948	7,408	
201829	Force Dr and Pembroke Rd	Mountainside	2025	4,910	4,910	4,366	4,119	
	Franklin Dr and Hamilton Ave	Perth Amboy	2025	6,657	6,657	0	0	Project canceled due to paving and combined remaining unpaved roads to Hamilton Ave and Convery Blvd project.
201946	Front St and N. Greenwood Ave	Hopewell	2025	6,588	6,588	6,218	5,760	
201770	Gere Pl and Briarcliffe Dr	Fanwood	2024	2,889	2,889	2,845	2,870	
201928	Grandview Ave and Rugby Rd	Lopatcong	2025	5,740	5,740	5,922	6,299	
201779	Grant Ave and Hayward Ave	Carteret	2024	7,848	7,848	8,572	10,013	Updated plan install and retirement footage increased after verifying records.
201784	Grant Ave and Lincoln Ave	Carteret	2024	2,729	2,729	2,749	3,031	
201808	Hayes Ave and Grouse Ln	Clark	2025	6,034	6,034	4,865	5,002	Updated plan install and retirement footage decreased after verifying records.
201924	Heald St and Liberty St	Carteret	2025	6,563	6,563	6,465	6,436	
201783	Heckman St (Roseberry St to Railroad Ave)	Phillipsburg	2024	3,700	5,269	4,323	6,128	
	Heritage Ln and Highlander Dr	Scotch Plains	2024	12,000	11,930	0	0	Project adjusted due to paving and renamed Highlander Drive.
201791	James Ave and Alice Ln	Clark	2024	2,721	2,721	2,675	2,704	
201787	Jupiter St and Dorset Dr	Clark/Colonia	2024	14,093	14,093	0	0	Identified as IIP Base Project.
201922	Kathryn St and Richard St	Clark	2025	10,310	10,310	10,000	10,199	
	Lenape Way and Cooper Rd	Scotch Plains	2025	8,835	8,835	0	0	Project adjusted due to paving and renamed Lenape Way and Rahway Rd
201780	Liberty Ave and Hillside Ave	Hillside	2025	950	13,643	907	13,170	
201755	Lincoln Park E	Cranford	2024	1,044	1,044	1,067	1,029	
201846	Logan St and Lock St	Phillipsburg	2025	4,731	4,731	3,910	4,033	
201777	Molly Bee Rd and Garrett Dr	Raritan	2024	10,806	10,806	10,886	13,292	
201781	Morris Ave (Burnet to Falls Ter)	Union	2025	3,600	12,578	4,950	12,459	Updated plan install footage increased after verifying records.
201753	Mountain Ave	Hackettstown	2024	1,085	1,085	1,198	3,092	
201799	N Wood Ave at 5th Ave	Linden-Roselle	2025	360	360	300	362	
201844	New Providence Rd and Coles Ave	Mountainside	2025	4,707	4,707	0	0	Identified as IIP Base Project.
201795	Newark Ave and N Broad St	Elizabeth	2025	6,750	11,373	6,321	10,801	
201942	Nottingham Rd and Warwick Rd	Edison	2025	7,017	7,017	6,900	6,978	
201771	Park Rd	Hackettstown	2024	756	756	704	529	
201842	Patrick St and Charlotte St	Carteret	2025	6,758	6,758	0	0	Identified as IIP Base Project.
201762	Pennington Rd	Pennington	2025	10,461	10,461	10,591	10,967	
201827	Rayhorn Terr and Skylark Pl	Rahway-Clark	2025	4,912	4,912	4,467	4,792	
201948	Raymond St and Ryan St	Fords	2025	5,682	5,682	5,257	5,357	
201769	Reaville Ave Easement (near Route 202)	Flemington	2024	1,200	1,245	1,345	1,370	
	Ringdale Ave and Schoder Ave	Woodbridge	2025	5,614	5,614	0	0	Project canceled due to paving.

Elizabethtown Gas Company

IIP Semi-Annual Status Report - Infrastructure Investment Program Extension

Updated project list and explanation of any changes to the projects included in Appendix C of the Stipulation in this proceeding  
12/31/24

Project Number	Project (additions at the end of the list)	Town	Project Year *	Install Footage of New Main	Retirement Footage of CI, DI or Vintage Steel	Updated Install Footage of New Main	Updated Retirement Footage of CI, DI or Vintage Steel	Comment
201760	Ronald Dr	Colonia	2024	800	800	1,382	817	
201926	Route 517	Vernon	2025	7,875	7,875	7,900	7,914	
201836	S Main St	Phillipsburg	2025	4,263	4,263	3,404	4,141	
201825	S. Locust Ave and S. Heathcote Ave	Metuchen	2025	3,731	3,731	3,950	3,903	Project scope is Edison
201776	Sergeantsville Rd	Raritan	2024	10,653	10,653	11,003	10,711	
201788	Sheridan Ave and N. 16th St	Kenilworth	2024	2,200	2,142	2,316	2,179	
201835	Spring St and Newton Sparta Rd	Newton	2025	3,100	11,497	2,165	11,364	
201823	Stuart Pl and Debra Dr	Linden-Clark	2025	4,668	4,668	4,700	4,658	
201785	Swarthmore Dr and Wedgewood Dr	Carteret	2024	6,000	6,243	5,615	5,567	
201768	Tappen St and Remsen Ave	Avenel	2024	4,989	4,898	4,950	5,071	
201774	Taylor Terr and Lanning Ave	Hopewell	2024	3,753	3,753	4,190	3,933	
201918	Terminal Way and Witherspoon St	Rahway-Woodbridge	2025	9,638	9,638	8,650	8,690	Updated plan install and retirement footage decreased after verifying records.
201793	Ternay Ave and Stocker Ln	Scotch Plains	2025	2,711	2,711	2,209	2,097	
	Tremley Point Rd	Linden	2024	842	842	0	848	Accelerated replacement pre program due to leak.
201752	Trinity St and Moran St	Newton	2024	6,554	6,554	7,211	5,758	Updated plan install and retirement footage decreased after verifying records (5878/7200 respectively).
201796	W Grand St and BroadSt-N Broad St	Elizabeth	2025	3,750	6,270	3,887	6,515	
	Wakefield Dr and Stoneham Pl	Metuchen	2025	8,862	8,862	0	0	Project adjusted due to paving and renamed Stoneham Pl and Salem Ct
201916	Winding Brook Way and Jacobs Ln	Scotch Plains	2025	10,251	10,251	8,977	8,921	Project scope includes Westfield. Planned install and retirement decreased due to paving.
201782	Wood Valley Rd	Mountainside	2025	2,376	2,376	2,350	2,307	
201803	Highlander Dr	Scotch Plains	2024			12,518	12,276	Project added new
201792	Stoneham Pl and Salem Ct	Metuchen	2024			3,935	4,151	Project added new
201801	Central Ave RR Crossing	Westfield	2025			203	0	Project added new
201908	Emerson Rd and Hillside Ave	Clark	2025			7,125	6,700	Project added new
201910	Hamilton Ave and Convery Blvd	Perth Amboy	2025			6,230	6,221	Project added new
201920	Lenape Way and Rahway Rd	Scotch Plains	2025			10,959	10,866	Project added new
201995	Norwood Ave and Chalet Dr	Woodbridge	2025			6,000	6,054	Project added new
201944	Buchanan St and Munsee Dr	Cranford	2025			6,244	6,405	Project added new
201955	Silzer St and Fayette St	Perth Amboy	2025			6,620	7,745	Project added new
201980	Wall St and W. Kelly St	Fords	2025			1,800	1,828	Project added new
201982	E First St and Trafalger Dr	Colonia	2025			4,200	4,171	Project added new
202023	Baltimore St and S 1st St	Lopatcong	2025			9,400	9,463	Project added new
202025	Thomas St and Mobile Ave	Woodbridge	2025			4,800	4,835	Project added new
202196	Mawbey St and Grove Ave	Woodbridge	2025			5,750	5,504	Project added new
201957	Kenneth Pl and Emerald Pl	Clark	2025			4,900	4,891	Project added new
201978	Willard Pl and Arnold Pl	Union	2025			0	0	Project was added after initial submission but then canceled in design phase due to paving.
202119	Flocktown Rd to Route 57 Phase 1	Washington Twp	2025			17,794	6,770	Project added new
202121	Flocktown Rd to Route 57 Phase 2	Washington Twp	2025			6,336	12,354	Project added new
202189	Naughtright Rd (Acorn Dr to Flocktown Rd)	Washington Twp	2025			3,606	3,613	Project added new
<b>Total Footage</b>				<b>393,200</b>	<b>503,058</b>	<b>411,324</b>	<b>507,592</b>	
<b>Total Mileage</b>				<b>74.5</b>	<b>95.3</b>	<b>77.9</b>	<b>96.1</b>	

\* Project year subject to change due to permitting and town requirements.